

DTS TAXIWAYS REHABILITATION PROJECT STATUS NEWSLETTER

ISSUE #01

DATE: 10/30/2026

CONTACT INFORMATION

Primary Project POC:

Nicholas Wisnoski
Airport Manager
nwisnoski@myokaloosa.com
Tel: (850) 333-7730

Aircraft Displacement Coordination:

Kyle Van Atta
Atlantic FBO Manager
kyle.vanatta@atlanticaviation.com
Tel: (850) 424-6890

For additional detailed information about the project phasing and work scope, please refer to the project plans and tenant coordination meeting slides at the links provided below.

TENANT
MEETING

PHASING
PLAN

Current Phase of Construction: Phase 4


Status: On-Schedule

Phase Start Date: 11/10/2026

Phase End Date (anticipated): 12/10/2026

Airfield Closures:

- Hangar Block 1 and Block 2 Taxistreeets
- South Apron Connector #1



Current Construction Activities:

- Realignment of the Hangar Row Taxilane from Hangar Block 1 to Block 2
- Mill and overlay of Taxistreeets #1 and #2
- Removal of miscellaneous pavements around the hangars
- Drainage system modifications